



CARSON CITY PUBLIC WORKS
Construction Projects
Status Update

Project Progress Report No. 15 – January 17, 2013

This report summarizes the progress of the design and construction of on-going Carson City Construction Projects. This report reflects work completed through December 31, 2012.

1. Heybourne Booster Pump Station (Town of Minden)

- a. Work Completed through December 2012
 - i. Project has bid
- b. Proposed Activities for January 2013
 - i. Pump station to start construction Spring 2013
 - ii. Estimated completion of construction January 2014
- c. Construction Budget
 - i. Contract Amount: \$2,669,007
 - ii. Carson City Cost: \$1,583,255
 - iii. Carson City Portion Funding Source: Nevada Drinking Water State Revolving Fund (DWSRF) Loan

2. 30" IHGID Tee to North County Booster Pump Station & Booster Station (Carson City/Douglas County)

- a. Work Completed through December 2012
 - i. Pipeline portion of the project is complete
- b. Proposed Activities for January 2013
 - i. Pump station to start construction Spring 2013
 - ii. Estimated completion of construction January 2014
- c. Construction Budget
 - i. Contract Amount: \$2,733,798.00
 - ii. Carson City Cost: \$2,240,818.00
 - iii. Carson City Portion Funding Source: Nevada Drinking Water State Revolving Fund (DWSRF) Loan

3. Carson City Freeway Utility Relocations (City Funded Portion Only)

- a. Proposed Activities for January 2013
 - i. Waiting for NDOT to award the contract
- b. Budget
 - ii. Water Improvement Bonds: \$484,855
 - iii. Sewer Improvement Bonds: \$142,587

4. Animal Control Facility – Phase 1

- a. Work Completed through December 2012
 - i. Building elevations and site design completed
- b. Proposed Activities for January 2013 and beyond
 - i. Present project to Board
- c. Budget
 - i. Contract Amount: \$85,000.00
 - ii. Amendments: \$0.00 (0%)
 - iii. Total Amount: \$85,000.00
 - iv. Percentage Work Complete: 100%
 - v. Funding Source: Capital Fund

5. North Roop Pedestrian Improvement Project

- a. Work Completed through December 2012
 - i. Project has been completed
- b. Construction
 - i. Awarded: July 11, 2012 RTC
 - ii. Construction: Completed November 1, 2012
- c. Total Budget
 - i. Amount: \$516,120.00
 - ii. Amendments: \$-10,000.00
 - iii. Total Amount: \$502,774.35
 - iv. Percentage Work Complete: 100%
 - v. Funding Source: Enhancement Grant

6. Freeway Landscaping

- a. Work Completed through December 2012
 - i. Project essentially complete
- b. Proposed Activities for January 2013 and beyond
 - i. Finish remaining hydroseeding
 - ii. Work on punch list items
 - iii. Maintenance period
- c. Construction Budget
 - i. Awarded: June 8, 2011 July 13, 2011, and October 10, 2012 RTC
 - ii. Contract Amount: \$2,648,930.70
 - iii. Amendments/Change Orders: \$326,443.40
 - iv. Total Construction Cost: \$2,975,374.10
 - v. Total Budget: \$3,074,255.00
 - vi. Percentage Work Complete: 99%
 - vii. Funding Source:
 - (1) Transportation Improvement Grant (66%)
 - (2) Enhancement Grant (8%)
 - (3) State Community Matching Funds (25%)
 - (4) State Grant (1%)

7. Landfill Scalehouse Remodel

- a. Work Completed through December 2012
 - i. Framed in addition, rerouted scale house wiring
 - ii. Installed drywall
- b. Proposed Activities for January 2013
 - i. Tape and texture, install cabinets
 - ii. Put together punch list
- c. Construction Budget:
 - i. Contract Amount: \$9,455.00
 - ii. Funding Source: Operating Budget
 - iii. Amendments/Change Orders: \$3,636.00
 - iv. Total Construction Cost: \$13,091.00
 - v. Percentage Work Complete: 75%

8. ADA Improvements West Side Community Center, Seating in Bob Boldrick Theater (wheelchair lift, ramp, and upper west restrooms).

- a. Work Completed through December 2012
 - i. Addressed punch list
 - ii. Completed all major items of work
- b. Proposed Activities for January 2013
 - i. Certificate of Occupancy from Building Department
 - ii. Close out project
- c. Construction Budget
 - i. Awarded: July 5, 2012 BOS
 - ii. Contract Amount: \$107,028.00
 - iii. Amendments/Change Orders: \$7,235.74
 - iv. Total Construction Cost: \$114,263.74
 - v. Total Budget: \$115,560.00
 - vi. Percentage Work Complete: 99%
 - vii. Funding Source: Community Center Capital Projects

9. Roberts House Carriage House

- a. Work Completed through December 2012
 - i. Demolition complete
- b. Proposed Activities for January 2013 and beyond
 - i. Project on hold pending funding
 - ii. Current Available Funds: \$171,331.00
 - iii. Project Estimate: \$197,000.00 (2012 estimate)

10. BMX Track Lighting

- a. Work Completed through December 2012
 - i. Complete Special Use Permit process
- b. Proposed Activities for January 2013 and beyond
 - i. Parks & Rec applying for additional funding
- c. Construction Budget
 - i. Project Estimate: \$214,000.00 (2008 estimate)
 - ii. Funding Source:
 - (1) Federal Grant: \$122,721.00
 - (2) Residential Construction Tax and Question 18: \$87,234.00

11. 2012 Silver Sage Sidewalk Improvements

- a. Work Completed through December 2012
 - i. Construction of sidewalk near the intersection of Stafford Way and Silver Sage Drive
- b. Proposed Activities for January 2013
 - i. Continue with sidewalk and curb ramp construction as weather allows
- c. Construction Budget
 - i. Awarded: November 2012
 - ii. Contract Amount: \$ 52,457
 - iii. Amendments/Change Orders: \$0
 - iv. Percentage Work Complete: 40%
 - v. Funding Source: 20% Streets, 80% Federal Transit Funds

12. E. Fifth Street Bike/Pedestrian Improvements

- a. Work Completed through December 2012
 - i. 60% design review comments received from NDOT
- b. Proposed Activities for January 2013
 - i. Drainage calculations and preparation of project specifications
 - ii. Submittal of 90% plans, specs and cost estimate to NDOT
- c. Construction Budget
 - i. Project Estimate: \$236,846
 - ii. Funding Source: \$225,004 (95%) Federal Enhancement Funds, \$11,842 (5%) RTC

13. East Long Street CDBG Pedestrian Improvements

- a. Work Completed through December 2012
 - i. Design is complete, waiting for warmer weather to construct
- b. Proposed Activities for 2013
 - i. Advertise for bid in March 2013
 - ii. Award contract in April 2013
 - iii. Construct project April – July 2013
- c. Construction Budget
 - i. Project Estimate: \$200,000.00
 - ii. Funding Source: 100% CDBG

14. Sewer Rehab E. Fifth Street and Hwy 50 East

- a. Work Completed through December 2012
 - i. 60% design of sewer pipeline and manhole rehabilitation
- b. Proposed Activities for January 2013
 - i. Complete design
 - ii. Advertise and award Winter 2013
 - iii. Construct Spring 2013
- c. Construction Budget
 - i. Project Estimate: \$377,597
 - ii. Funding Source: Sewer Improvement Bonds

15. Community Center LED Sign

- a. Work Completed through December 2012
 - i. BOS approval of conceptual plan
- b. Proposed Activities for January 2013
 - i. Design Winter 2013
 - ii. Advertise and award Winter 2013
 - iii. Construct project early Spring 2013
- c. Construction Budget
 - i. Project Estimate: \$72,876
 - ii. Funding Source: Redevelopment Authority

16. Fairview Drive Median Curbs, Roop St. to Carson St.

- a. Work Completed through December 2012
 - i. Coordination with NDOT for project funding
- b. Proposed Activities for January 2013
 - i. Approve Local Public Agency (LPA) agreement with NDOT at February 2013 RTC
 - ii. Design project Winter/Spring 2013
 - iii. Construct project Summer 2013
- c. Construction Budget
 - i. Project Estimate: \$120,000
 - ii. Funding Source: 95% Federal Safety Funds, 5% RTC

17. E/W Water Transmission Main Phase 2A-1, Robinson from Saliman to Roop

- a. Work Completed through December 2012
 - i. 90% design
- b. Proposed Activities for January 2013
 - i. Complete design Winter 2013
 - ii. Advertise and award Winter/Spring 2013
 - iii. Construct project Spring/Summer/Fall 2013
- c. Construction Budget
 - i. Current funding FY 12-13 \$1.3 million from Water Improvements Bond
 - ii. Estimated additional funding required FY 13-14 \$1.25 million from Water Improvements Bond